Sl.No	Description of work	Unit	Previous Measurement		Present Measurement			Total UP-to-date		Rmk
			Qty	Cost	Qty	Rate Rs.	Cost	Qty.	Cost	
34	Fabricating, supplying and mounting 1200x900x350 mm MS box made out of 18 SWG suitable for floor/ wall mounting, fully weather proof with double stanted top as per drawing with provision for better heat dissipation provided with hinged front cover with clear clamped to the door on EB meter side to facilitate meter reading, equipped with tamper proof locking arrangements, with suitable size clamps with necessary cable entry pipe with gland and box should be finished with approved colour enameled metal plant etc, complete box of 36200 Sqcm, @ Rs.0.20 18 SWG (BWSSB SR P-352, It No.41)	No's	0.00	0.00	4.00	7866.00	31464.00	4.00	31464.00	
35	Supplying and fixing miniature circuit breakers/isolators on existing MCB distribution boards using necessary fixing materials and wiring complete as required - 40 to 63 amps triple pole Ele SR 14-15 P-47, It No.6.16.2)	No's	0.00	0.00	4.00	677.00	2708.00	4.00	2708.00	
36	Supplying andrunning of GI copper strip or grounding connection using necessary fixing material required 600x600c3mm GI plate Ele Sr 2014-15 (P-55, Sl no.7.3.5	No's	0.00	0.00	4.00	784.00	3136.00	4.00	3136.00	

Scanned by CamScanner

Sl.No	Description of work	Unit	Previous Measurement		Present Measurement			Total UP-to-date		Rmk
			Qty	Cost	Qty	Rate Rs.	Cost	Qty.	Cost	
37	Supplying and fixing Porcelain fuse channel with cut out on the existing wooden /panel using necessary nuts bolts and washer etc., complete....(P-No.44 , I.No.6.7.1 KPWD Ele SR 2010-11,	No's	0.00	0.00	12.00	120.00	1440.00	12.00	1440.00	
38	Providing and fixing in position brass gate valve with C.I. Wheel of approved quality (screwed end) 50mm nominal bore including cost of all materials, labour and HOM of equipments with all leads complete s per specifications. Specification No.KBS 13.2.6/ 13.3 (PWD SR 2016-17 P-92, It.No.13.37)	No's	0.00	0.00	4.00	2052.00	8208.00	4.00	8208.00	
39	Supplying and laying of L.T.U.G cable having aluminium conductor PVC insulated shethed galvanised steel wire/steel tape armoured cable with PVC outer sheathing 1.1 KV class 4 core 16 Sqmm PVC cable (KPWD Elec SR 2014-15 Pg no.55 sl no.7.4.4	Mtr	0.00	0.00	48.00	140.40	6739.00	48.00	6739.00	
40	Labour charges for Laying of 1.1 KV Class UG cable 6 Sqmm to 16 sqmm (KPWD Elec SR 2014-15 Pg no.61 sl no.7.8.1	Mtr	0.00	0.00	48.00	10.80	518.00	48.00	518.00	

Scanned by CamScanner

Sl.No	Description of work	Unit	Previous Measurement		Present Measurement			Total UP-to-date		Rmk
			Qty	Cost	Qty	Rate Rs.	Cost	Qty.	Cost	
41	Digging of trench of 0.6m deep x 0.50 mtr wide refilling the trench to the required ground level and consolidating in Hard soil etc., complete. complete as per specifications and direction of the Engineer-in-Charge (KPWD Electrical SR 2014-15 Pg no.62 sl no.7.9.1	Mtr	0.00	0.00	80.00	78.00	6240.00	80.00	6240.00	
42	Supplying and fixing Class-A (Medium duty) -GI pipe wall thickness not less than 3.25mm on pole/wall/Drain crossing with necessary clamping arrangements for UG Cable of 1.1 KV class 65mm (KPWD Ele SR 2014-15 Pg no.62 sl no.7.12.3	Mtr	0.00	0.00	40.00	585.00	23400.00	40.00	23400.00	
43	Supplying and fixing LT cast iron pot heads suitable for 1.1 KV class UG cable filled wiith necessary bitumen / insulating compound complete. With terminals, clamps, bolts nuts and washers etc.complete for 16 Sqmm as per specification (KPWD Ele SR Pg no.62 sl no.7.13.2	Each	0.00	0.00	4.00	280.00	1120.00	4.00	1120.00	

Scanned by CamScanner

Sl.No	Description of work	Unit	Previous Measurement		Present Measurement			Total UP-to-date		Rmk
			Qty	Cost	Qty	Rate Rs.	Cost	Qty.	Cost	
44	Earthwork excavation for foundation of buildings, culverts, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in Hard soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches,stacking the excavated soil clear from edges of excavation with lead upto 50 m.after breaking of clods complete as per specification.spacification. No.KBS 2.1(b) / 2.3.5(PWD SR 2016-17, P-5, It -2.4)	Cum	0.00	0.00	63.00	305.64	19255.00	63.00	19255.00	
45	Providing and Installing at site work P.V.C Including cost of pipe and specials and Labour, including lowering into trenches, laying true to line level and perfect linking at joints leak proof including jointing of approved type with all labour and lift charges, handling charges including encasing the pipe allround to a depth not less than 15cms with gravel or selected earth available from the excavation etc., Complete, PVC pipes 63mmdia of 6kg/cm2 PRED SR Page NO.15,item nO.3.4.2	Mtr	0.00	0.00	140.00	112.00	15680.00	140.00	15680.00	

Scanned by CamScanner

Sl.No	Description of work	Unit	Previous Measurement		Present Measurement			Total UP-to-date		Remarks
			Qty	Cost	Qty	Rate Rs.	Cost	Qty.	Cost	
46	KSRB 2-4 : Refilling available earth around pipe lines, cables in layers not exceeding 20cms in depth, compacting each deposited layer by ramming after watering with lead upto 50m. and lift upto 1.5 m. including cost of all labour complete as per specificifictions.(PWD SR 2016-17 P-6, It -2.11)	Cum	0.00	0.00	47.24	80.56	3806.00	47.24	3806.00	
	Total Construction Amount						6092515.00		6092515.00	
	KRIDL Charge 11%						670176.65		670176.65	
	Total Amount						6762691.65		6762691.65	

Certificate

The above work has been Completed satisfactorily
The debris has been removed and disposed from the work spot.
No. departmental issues are made to the contractor

Asst Engineer
KRIDL, BBMP, RR Nagara

QUALITY CONSULTANTS & ENGINEERS
Bangalore

Consultant Representative

Contractor Representative

Asst Engineer
Ward no.16,BBMP

Executive Engineer
Yashwanthapura Sub Division BBMP

Scanned by CamScanner